



## Rigger/Signal Person Certification Program Endorsement Audit

	Yes	No	Notes
<b>Rigger</b>			
<b>Setup:</b>			
Is there an unobstructed space to perform all practical tasks?			
Are two chain hoists setup 10 feet above the ground and 8 feet apart?			
<b>Is the following equipment available and in good working order?</b>			
Three #2 pencils			
Chalk			
Pencil Sharpener			
One stopwatch			
One calculator			
One tape measure			
One protractor			
One PVC Platform			
Four nuts to fit 1/2" swivel hoist rings			
One five gallon bucket (with sealable lid)			
One gang box 24"x48"			
One 48" long x 4" diameter PVC pipe			
Two 4" x 4" x 4" PVC tees			
One Crosby Pocket Rigging Card (Item #9999875) (05/09)			
Two 1" Screw Pin Shackles			
Four 3/4" Screw Pin Shackles			
One 1/2" Anchor Bolt Type Shackle			
One 1 Ton Carbon Eye Hook			
Two 1/2" Alloy Oblong Master Links			
Four Eyebolts 1/2" x 1.5" (shouldered)			
Four Eyebolts 1/2" x 1.5" (unshouldered)			
Four 1/2" Swivel Hoist Rings			
Two 6' Polyester Round Slings 2600# Vertical			



## Rigger/Signal Person Certification Program Endorsement Audit

Two 4' Polyester Round Slings 2600# Vertical			
Two 2' Polyester Round Slings 2600# Vertical			
One 3/8" x 6' Eye & Eye Wire Rope Sling			
One 1" x 6' 2Ply Eye & Eye Web Sling			
One 6' Length Wire Rope 3/8"			
One 3/4" x 15' Synthetic Rope			
One 6" Synthetic rope 3 Sheave Block (6" Hook Tackle Block)			
One 6" Synthetic rope 3 Sheave Block (6" ShackleTackle Block)			
Two 1/2 ton (minimum) x 10' (minimum) Lift Chain Falls			
One 1/2 ton (minimum) x 10' (minimum) Lift Lever Hoist(1/2 ton Ratchet Lever Hoist)			
One 3/8" Wedge Socket (Becket)			
One 3/8" Heavy Duty Thimble			
Two 3/8" Forged Wire Rope Clips			
<b>Conducting Practical Exam:</b>			
Did the examiner verify proper identification of the candidate?			
Did the candidate receive rigger handbook?			
Did the candidate sign a Registration and Release form?			
Did the candidate complete the Application for Rigger Practical Exam?			
Did the candidate complete the demographic sheet?			
Did the examiner read the rigger candidate instructions exactly as written?			
Did the examiner use a stopwatch to record accurate times as required?			
Did the examiner complete the rigger answer sheet ensuring accuracy and completeness?			
<b>Signal Person</b>			
<b>Setup:</b>			
Is there unobstructed space to perform all practical tasks?			
Is the ground level topography such that crane can be leveled within 1% to 2%?			
Is the ground compaction adequate for the crane type?			
Is the crane 1.5 times the required distance from energized power lines?			



## Rigger/Signal Person Certification Program Endorsement Audit

Does the crane have current and valid inspection documents?			
Are all of the crane's safety devices functioning as designed?			
Is the required equipment available and in good working order to conduct signal person practical exam?			
Is the site properly set up for the signal person practical examination?			
Is there any visible hydraulic fluid leakage?			
Is the operator certified, as required, by federal, state, and local standards?			
<b>Is the following equipment available and in good working order?</b>			
Three #2 Pencils			
Pencil Sharpener			
Two 150 feet tape measures (or equivalent)			
Five 36-inch tall traffic cones			
A means to lay out 30-inch circles			
Three hand held radios			
42-inch standard 2x2			
A means to cover the line of sight			
Telescopic boom crane with a maximum boom of 150 feet			
<b>Conducting Practical Exam:</b>			
Is the practical examiner wearing PPE?			
Did the examiner verify proper identification of the candidate?			
Did the candidate receive signal person candidate handbook?			
Did the candidate sign a Registration and Release form?			
Did the candidate complete the application for signal person practical exam?			
Did the candidate complete the demographic sheet?			
Did the examiner read the signal person candidate instructions exactly as written?			
Did the examiner complete the signal person answer sheet ensuring accuracy and completeness?			